

December 14, 2011

Wyatt W. Orr
Earth Resources Corporation
P.O. Box 1420
Dewey, AZ 86327

Subject: Recommendation of time extension Western Boulevard Stormwater
Management Improvement Project Phase 2 CIP#E328.2

Dear Mr. Orr:

Lyon Engineering has reviewed your request for additional working days due the additional work to be completed under your current contract. ER will install storm drain and related improvements from the end of the existing Phase 2 Improvements at Wickiup and Puma to station 11+12 on Poke Drive. Lyon Engineering recommends that the Town of Prescott Valley approve your request for thirty additional calendar days. The project completion date was Monday March 5th, 2012. The revised completion date for this project is now Wednesday, April 4th, 2012.

Sincerely,
Lyon Engineering



Scott A. Lyon, P.E., R.L.S.
Vice President

Subject: Additional Work
From: Wyatt Orr <ww05th@yahoo.com>
Date: Wed, 14 Dec 2011 08:38:12 -0800 (PST)
To: Scott Lyon <scottlyon@lyonengineering.com>

Scott,

Would you please also add on an additional 30 days of contract time for the Phase III work. Thank You.

Wyatt W. Orr

Earth Resources Corporation

ROC# 259019

928-713-0215 cell

928-775-2795 office

928-268-3487 fax