

CONTRACT CHANGE ORDER

DATE: January 8, 2015

REQUEST: Contract Change Order Number Two (CCO#2)

PROJECT: Prescott Valley Civic Center Stage Expansion
and Roof Installation Project, CIP # W362
HTE Code(s): 223-6540-700.72.20 CR1402

CONTRACTOR: Danson Construction, LLC
Attn.: Dan Fontana
2320 W. Peoria Avenue, Suite C123
Phoenix, AZ 85029
Office: (602) 997-0777

DESCRIPTION OF PROPOSED CHANGE(S):

This change order adds work that consists primarily of furnishing all necessary materials, labor, equipment and incidentals required “to alter the foundation design as documented in answers to RFI #5 & #7”, as was required due to discovered underground conditions, (specifically the existing stage footing being larger than as shown in as-built drawings), in accordance with the contract documents, as detailed in Exhibit “A”, attached hereto, summarized below, and hereby incorporated into this change order by this reference.

COST:	Contract Change Order # 2:	\$ 23,911.00	< this change order
	Previous Change Order(s):	\$ 7,335.00	
	Original Contract:	<u>\$ 129,680.00</u>	
	Revised Contract Amount:	\$ 160,926.00	

TIME:	Contract Change Order # 2:	one week	< this change order
	Original Contract Start Date:	October 29, 2014	
	Original Contract End Date:	<u>December 22, 2014 (Adm#1)</u>	
	Revised Contract End Date:	December 29, 2014	

TOWN OF PRESCOTT VALLEY

Prescott Valley Civic Center Stage Expansion and Roof Installation Project, CIP # F322d

SUBMITTED BY: Kimberly J. Moon, P.E., Capital Projects Coordinator

**APPROVED BY
OWNER:**
Town of Prescott Valley, Arizona

**APPROVED BY
CONTRACTOR:**
Danson Construction, LLC

Harvey Skoog, Mayor

BY: Dan Fontana

ATTEST: Town of Prescott Valley

BY: _____
Diane Russell, Town Clerk
(CORPORATE SEAL)

APPROVED AS TO FORM:

BY: _____
Ivan Legler, Town Attorney