

**CONTRACT
CHANGE ORDER**

DATE: March 12, 2015

REQUEST: Contract Change Order Number Three (CCO#3)

PROJECT: Enterprise Parkway Improvement Project - CIP# E364
CS1401; 240-5510-700.7340

CONTRACTOR: Asphalt Paving & Supply, Inc.
Attn: Bob Hoyt
2425 N. Glassford Hill Road
Prescott Valley, AZ 56314
Ph: (928) 775-6363 Fax: (928) 759-9103

DESCRIPTION OF PROPOSED CHANGE(S):

This change order adjusts the length of box culvert extension and widens the roadway for a left turn lane at station 39+00 in accordance with the contract documents as detailed in Exhibit "A" and Exhibit "B" attached hereto, summarized below, and hereby incorporated into this change order by this reference.

Extend length of concrete box culvert 6 feet to accommodate removal of existing headwall at a more perpendicular cut and to clear the existing fiber optic cable. Widen Enterprise Parkway at Station 39+00 to accommodate a left turn lane into the Prescott Valley Business Park at Academy Way.

COST:	Contract Change Order No. 3:	\$ 3,767.60	< this change order
		\$ 44,250.56	< this change order
	Previous Change Orders:	\$ 7,679.00	
	<u>Original Contract:</u>	<u>\$ 1,484,154.55</u>	
	Total Revised Contract Amount:	\$ 1,539,851.71	

TIME:	Contract Change Order No. 3:	7 calendar days	< this change order
	Previous Change Orders:	2 calendar days	
	Original Contract:	123 calendar days	
	<u>Weather Days (MAG 108.7)</u>	<u>5 calendar days</u>	
	Total Revised Contract Time:	137 calendar days	

SUBMITTED BY: Ron Pine, PE, Engineering Division Manager for
Norm Davis, PE, Public Works Director

**APPROVED BY
OWNER:**
Town of Prescott Valley, Arizona

**APPROVED BY
CONTRACTOR:**
Asphalt Paving & Supply, Inc.

Larry Tarkowski, Town Manager

Signature

BY: _____
Print Name & Title

ATTEST: Town of Prescott Valley

BY: _____
Diane Russell, Town Clerk
(CORPORATE SEAL)

APPROVED AS TO FORM:

BY: _____
Ivan Legler, Town Attorney

CONTRACT CHANGE ORDER NO. 3

Detail of Adjusted Unit Price

Contract Change Order No 3:
Adjust Concrete Quantities as follows:

Item No. 36B

Adjusted Lump Sum Concrete Structure \$40,611.60
 Original Lump Sum Concrete Structure \$36,844.00
 CCO No 3 Difference \$ 3,767.60

<u>Item No</u>	<u>Unit Price</u>	<u>Original Qty</u>	<u>CO No 3 Qty</u>	<u>Adjusted Qty</u>	<u>CO No 3 Price</u>
<u>LS 4</u>	<u>\$ 33.10</u>	120	16.56	136.56	\$ 548.14
<u>LS 5</u>	<u>\$ 428.50</u>	50	5.31	55.31	\$2,275.34
<u>LS 6</u>	<u>\$ 1.25</u>	6280	755.3	7035.4	\$ 944.13
<u>Total CCO3</u>					\$3,767.60

Widen Enterprise Parkway

<u>Item No</u>	<u>Unit Price</u>	<u>Original Qty</u>	<u>CO No 3 Qty</u>	<u>Adjusted Qty</u>	<u>CO No 3 Price</u>
<u>A10</u>	<u>\$ 92.90</u>	60	40	100	\$ 3,716.00
<u>A11</u>	<u>\$ 1,542.00</u>	1	1	2	\$ 1,542.00
<u>A29</u>	<u>\$ 0.90</u>	33,670	1,865	35,535	\$ 1,678.50
<u>A30</u>	<u>\$ 8.95</u>	16,330	1065	17,395	\$ 9,531.75
<u>A31</u>	<u>\$ 22.60</u>	16,330	1065	17,395	\$24,069.00
<u>A46</u>	<u>\$ 0.10</u>	3,280	1400	4,680	\$ 140.00
<u>A47</u>	<u>\$ 0.10</u>	18,820	2300	21,120	\$ 230.00
<u>A48</u>	<u>\$ 98.80</u>	16	4	20	\$ 395.20
<u>A52</u>	<u>\$16,459.00</u>	1	0.04	1.04	\$ 658.36
<u>A53</u>	<u>\$ 2.15</u>	16,330	1065	17,395	\$ 2,289.75
<u>Total CCO3</u>					\$44,250.56

Lump Sum Concrete Structure \$ 3,767.60
 Widen Enterprise Parkway \$44,250.56
Total CCO3 \$48,018.16